


CITY OF WESLACO

PUBLIC WORKS DEPARTMENT

FY 2016 - 2017 Approved Street Improvement Projects



Re-Construction/Overlay Street Projects

	Street	From	To	Projected Completion Date	Type of Repair	Status	Completed	Date of Completion	Comments:
1	Opal St.	Rubi	Dead End	10/10/16	Overlay	100%	<input checked="" type="checkbox"/>	10/13/2016	
2	Pike Blvd.	FM1015	Mile 2 1/2 W.	10/17/16	Overlay	100%	<input checked="" type="checkbox"/>	10/20/2016	
3	Diamond St.	Center Point Sub.		2/16/17	Overlay	In Progress	<input type="checkbox"/>		
4	2nd St.	Texas Blvd.	Missouri Ave.	2/24/17	Reconstruction	0%	<input type="checkbox"/>		
5	Agostadero St.	Bridge	Dolores Huerta	2/2/17	Overlay	100%	<input checked="" type="checkbox"/>	2/2/2017	
6	Padre Ave.	2nd St.	Davenport	2/9/17	Reconstruction	100%	<input checked="" type="checkbox"/>	2/9/2017	
7	Sugar Sweet	Sugarcane	Sweet	12/5/16	Reconstruction	100%	<input checked="" type="checkbox"/>	12/1/2016	
8	Huisache	Border	Republica	3/17/17	Reconstruction	0%	<input type="checkbox"/>		
10	Utah Ave.	2nd St.	Railroad St.	1/9/17	Reconstruction	100%	<input checked="" type="checkbox"/>	1/27/2017	
11	Clifton St.	Padre Ave.	Utah Ave.	2/9/17	Reconstruction	100%	<input checked="" type="checkbox"/>	2/9/2017	

**Schedule is subject to change and weather permitting*